Bowden Residence - Bestor

Home Technology Kickoff

ZOOM DISCUSSION / OCTOBER 14, 2026

Simple, reliable, approachable technology. Cost-effective by design.

The Zoom discussion established a clear direction: a reliable, low-maintenance home with intuitive controls, approachable for the Primaries and guests with minimal instruction.

This post-meeting submittal records the direction, open decisions, and coordination items for the Primaries and project team as Global Wave Integration develops the design, proposal, and installation plan.

The direction at a glance

Simple control. Crestron Home brings technology under one umbrella. Independent subsystems and native apps provide alternate control paths when one system fails.

Audio (Music). Sonos will integrate with Crestron Home. Music coverage extends across the discussed indoor and outdoor areas; primary-bedroom audio requires confirmation.

Video (Media). TV locations are limited to the great room, library, ADU, and loggia. No television is planned in the primary bedroom.

Security and Access Control. Provide pedestrian-gate intercom and access control for guests and service providers, with planned camera coverage around the property.

Network / Wi-Fi. Plan reliable indoor/outdoor Wi-Fi, network security, future-use LAN locations, and discreet access-point placement.

Decisions ahead. Lighting and motorized shades await direction from the Primaries. HVAC integration is reserved for possible future consideration.

This kickoff recap records the meeting direction and preliminary design approach. Equipment, quantities, and final scope will be developed through the next steps. Alarm work is pre-wire only.

01 / CONTROL

Simple, connected control.

Crestron Home

Crestron Home is the home-control platform for the design, bringing integrated technology together through one familiar interface.

One umbrella, independent subsystems

Crestron Home will bring integrated technology together for ease of use. Subsystems will retain independent operation, with native apps for all selected services on the iPads providing alternate control paths when one system fails. Sonos, lighting if selected, and simple TV controls will remain accessible through native apps or controls if Crestron Home is unavailable.

> The goal is to prevent an issue with one system from taking everything else down. Available functions will still depend on the affected equipment and shared power, network, or internet services.

Convenient everyday access

The centralized app will provide access to supported music, playlists and zones; TV/media; lighting scenes if integrated; cameras; and compatible intercom/access functions. HVAC and other compatible technology can be considered later. Exact functions will be confirmed during design.

REFERENCES / OFFICIAL SOURCES

Crestron Home

02 / IPADS

Flexible control with iPads.

iPads / Selected for flexibility and ease of use

iPads were chosen over dedicated, locked-down touch panels for cost and ease of use, including the ability to grab an iPad and go. Removable mounting and charging options will support portable use and access to the individual service apps.

Global Wave Integration is suggesting the following locations; these were not established during the meeting:

- Main entry: a wall-docked iPad.
- Great room or kitchen: a tabletop iPad, potentially with an IPORT charging dock.
- ADU: a possible additional wall-docked iPad.

Locations, quantities, mounts, and charging arrangements remain preliminary.

REFERENCES / OFFICIAL SOURCES

IPORT mounts & docks

03 / NETWORK

Network & Wi-Fi.

Reliable coverage, thoughtfully integrated into the home.

Indoor and outdoor Wi-Fi

Reliable Wi-Fi coverage throughout the indoor and outdoor areas was discussed. The network design will support everyday use and the connected systems, with access-point locations developed around the coverage needs of the property.

Coverage and aesthetics

Global Wave Integration's approach will balance wireless performance with the architecture. Access points will be hidden wherever practical. Where full concealment is unsuitable, a discreet in-ceiling enclosure will be considered.

Placement and enclosure choices will be coordinated with the design team and checked for wireless performance, equipment suitability, and service access. Concealment should preserve reliable coverage.

Wired LAN / Flexibility for future use

Wired LAN locations around the home were discussed to provide flexibility for future data connections and possible telephone use. Locations will be coordinated on the drawings, with cabling and termination arrangements developed for the intended applications.

Access-point models, quantities, enclosure selections, and wired outlet locations remain to be developed. Network and Wi-Fi are shared infrastructure for many services; independent subsystem control does not eliminate every network dependency.

Network security

Security will be considered alongside coverage: protected administration, controlled access, appropriate separation of guest and home-technology devices, and supported updates. Final settings will be coordinated with the control and service requirements.

04 / AUDIO

Audio / Music.

Audio (Music) / Sonos integrated with Crestron Home

Spotify and Apple Music are the listening priorities. Sonos will be integrated with Crestron Home and will also operate through the native Sonos app. Device selections and the exact functions available in each app will be confirmed during design.

Music coverage: Speaker layouts will address the great room, kitchen, loggia, other common areas, appropriate TV rooms, the primary bathroom and applicable primary suite/wing areas, and outdoors.

Open question for the Primaries: Is audio desired in the primary bedroom? Primary-bedroom speakers are not assumed.

Speaker appearance

Conventional architectural speakers. A visible in-ceiling or in-wall grille provides a familiar approach. The discussion referenced an approximately 8-inch diameter; actual dimensions depend on the selected speaker.

Sonance invisible speakers. Concealed speakers can preserve uninterrupted wall or ceiling finishes, subject to the selected speaker, finish materials, and installation detailing.

Neither speaker type is finalized. Global Wave Integration will coordinate appearance and placement with Gordon Gibson's design team.

REFERENCES / OFFICIAL SOURCES

Sonos / Spotify / Apple Music / Sonance architectural audio / Sonance Invisible Series

05 / VIDEO

Video / Media.

Video (Media) / Selected TV locations

TVs are planned for the great room, library, ADU, and loggia. Everyday operation should remain familiar, ideally using an Apple TV-style remote, with compatible functions also available through Crestron Home.

CONFIRMED DIRECTION FROM THE PRIMARIES

No television in the primary bedroom.

REFERENCES / OFFICIAL SOURCES

Apple TV overview

06 / INTERCOM & ACCESS

Intercom & access control.

Video intercom at the pedestrian gate

The video intercom will move from the front door to the pedestrian gate and will include access control for housekeepers, pool service, gardeners, guests, and other authorized visitors.

Access methods, permissions, and equipment will be developed during design, including how authorized visitors enter and how access can be managed or revoked.

Intercom operation and access-control functions within Crestron Home will depend on the final products and supported integration features.

07 / CAMERAS

Security camera coverage.

Camera coverage around the property

Maintain the planned security camera coverage of the front, rear, and sides of the property. Global Wave Integration will develop preliminary camera locations consistent with the discussion. Camera models and final counts have not been selected.

Camera viewing within Crestron Home will be confirmed against the selected cameras and supported integration features.

08 / ALARM

Alarm / Pre-wire only.

ALARM SCOPE / PRE-WIRE ONLY

The alarm scope includes pre-wire only. No alarm panels, detectors, keypads, or other alarm hardware are included.

This distinction reflects the approach discussed with the Primaries and Gordon Gibson's team and will be maintained as the design develops.

09 / LIGHTING

Lighting shaped around daily life.

Lighting control remains an open design decision.

No lighting control system, wiring approach, or final lighting plan has been selected or authorized. Two general approaches were discussed for consideration by the Primaries.

A / Conventional switches and wireless dimmers

Traditional line-voltage wall switches and dimmers keep control at familiar switch locations. A wireless control solution can follow this approach, with standard multi-location switching concepts where appropriate. Final devices and wiring requirements depend on the selected solution.

B / Centralized lighting and low-voltage keypads

Centralized lighting control pairs lighting equipment in dedicated locations with low-voltage architectural keypads in the rooms. This offers greater flexibility in keypad appearance and room design, with control locations and finishes coordinated with the interiors.

Depending on the manufacturer and selected system, keypad finishes may include metal, glass, stone, and other materials. These are possibilities to explore, not selected products.

Ketra / An optional architectural lighting concept

Lutron Ketra can introduce dynamic color temperature and natural light-inspired transitions throughout the day, with light tailored to activities and atmosphere. This circadian-oriented concept follows the rhythm of the day, with warmer or cooler tones to suit the use of each space.

DIRECTION PENDING / PRIMARIES

The Primaries will discuss lighting preferences and provide direction. Lighting control and Ketra are not approved scope.

REFERENCES / OFFICIAL SOURCES

Lutron lighting & controls / Ketra lighting

10 / SHADES

Motorized shading.

Motorized shades / A conversation to continue

Motorized shading was briefly discussed and is not currently approved scope. Potential benefits include:

- Privacy and room darkening.
- Management of glare and direct sunlight.
- Reduced solar heat gain and potential energy savings, depending on the windows, fabrics, and operation.
- Helping protect furnishings, artwork, flooring, and finishes from excessive sunlight exposure.
- Convenient scheduled or integrated operation where selected.

The Primaries will discuss shading and advise whether the concept should be developed further.

REFERENCES / OFFICIAL SOURCES

Lutron motorized shades

11 / HVAC

HVAC / Future integration.

HVAC / Allow for a possible later connection

HVAC control is not part of the initial integration. The home-control platform should allow for possible integration later, subject to the HVAC equipment and thermostat compatibility.

Global Wave Integration recommends that the Primaries discuss ecobee thermostats with the HVAC contractor, followed by confirmation of the selected equipment and integration path.

REFERENCES / OFFICIAL SOURCES

ecobee thermostats

Clean power. A stronger foundation.

Reliable technology starts with the power behind it.

Briefly discussed during the meeting, clean power deserves a place in the design review. A considered power strategy can help protect sensitive electronics and reduce avoidable interruptions across network, control, and AV systems.

More than battery backup

Surge protection addresses voltage spikes. Power conditioning can filter electrical noise and, with suitable equipment, regulate high or low voltage. Battery backup supplies temporary power during an outage; runtime depends on the connected load and battery capacity. These are complementary functions. [1]

The Pacific Palisades context

LADWP documented approximately 700 Palisades customers affected by heat-related protective outages in October 2017, and approximately 8,410 without power in fire-affected areas on January 23, 2025. A separate reference sheet includes storm outages dating to 2008. [2, 3]

LADWP's March 2026 plan calls for nearly doubling local distribution capacity and expanded undergrounding, with a 2031 planning completion target. Scheduling remains subject to project conditions. [4]

Looking ahead / 2026-2036

The California Energy Commission's 2026 draft outlook identifies growing demand and the need for continued new supply through 2036. This is a planning outlook, not a prediction of outages at the residence. [5]

Recommendation: keep a right-sized power-quality and backup option in view as the proposal develops. No equipment is selected or approved. Local outage history does not establish voltage-quality problems at this residence; the approach should follow load review and site assessment.

REFERENCES / OFFICIAL SOURCES

[1] Power conditioning / [2] 2017 heat / [3] 2025 fire / [4] LADWP 2026 plan / [5] CEC 2026 draft

13 / SHOWROOM

A future showroom visit.

An opportunity to explore the technology and architectural options in person.

Discussion recap

A future showroom visit was briefly discussed as an opportunity to explore relevant technology and architectural options for the residence.

NEXT STEP / PRIMARIES

The Primaries will reach out when ready to coordinate a visit.

14 / NEXT STEPS

Moving the design forward.

Primaries

- Review lighting preferences within the family and provide direction.
- Discuss motorized shading within the family and advise whether it should be explored.
- Confirm whether audio is desired in the primary bedroom.
- Initiate coordination of a showroom visit when ready.

Global Wave Integration

- Develop preliminary speaker layouts; hold primary-bedroom audio pending confirmation.
- Develop TV and camera locations consistent with the meeting, with no primary-bedroom TV.
- Coordinate speaker aesthetics with Gordon Gibson's design team.
- Refine the proposed iPad locations, independent-app control approach, and pedestrian-gate access concept.
- Develop indoor/outdoor Wi-Fi coverage, discreet access-point placement, and future-use wired LAN locations.
- Maintain alarm pre-wire only and confirm equipment selections and integration functions during design.

Manufacturer links are provided for reference. Specific models remain to be selected; the Sonos integration direction is confirmed.

Global Wave Integration appreciates the time and input shared by the Primaries and project team. The discussion established a clear foundation for technology that balances simplicity, reliability, and thoughtful design. The next phase will translate that direction into a coordinated design, proposal, and installation plan.